



CADS

report prepared for

ABC Construction

Scaffold Inspection Report

Report Type:

Inspection History

Contract Number:

0001

Site Name:

Vitality Stadium

Site Address:

Site location, Sheeptown Road, Newry, United Kingdom

Date:






7th September 2017

Scaffold:

00002

On-Hire Date:

04/09/2017

Date & time	Inspection Type	Result	Identified risks to the health and safety of any person and further actions necessary	Hazards reported to	Inspector
04/09/17 13:08	7	Nm	Passed scaffold but found some toe boards missing Toe Boards Removed Need to be replaced asap	Taylor Smith 04/09/17	John Smith 
04/09/17 14:10			Top lift handed over	None	Mark Smith 
05/09/17 08:59	7	Nf	Some fittings removed Scaffold Fittings Removed All missing fittings have been replaced	Taylor Smith	John Doe 
05/09/17 09:44	7	Nm	Passed but some boards were found to be damaged Scaffold Boards Damaged Damaged boards need replacing	Taylor Smith 05/09/17	John Smith 

Appendix



00002:Inspection Photo (04/09/17 13:08)



00002:Toe Boards Removed (04/09/17 13:08)



00002:Inspection Photo (05/09/17 08:59)



00002:Scaffold Fittings Removed (05/09/17 08:59)



00002:Inspection Photo (05/09/17 09:44)



00002:Inspection Photo (05/09/17 09:44)



00002:Inspection Photo (05/09/17 09:44)



00002:Scaffold Boards Removed (05/09/17 09:44)