



Variation Instruction

Site: Maltern Post Office (0003)

Customer: ABC Builders

Site Address: Maltern, United Kingdom

Date & Time: 02/01/19 - 8:00

Document Ref: 00416-2535-555

Scaffold Specification

Description of the Section Handed Over

Birdcage (00012)

Description: Access Ladders to Terraces

- Design No: TG20:13 Scaffold
- Quote No: Q1456-2
- Item No: 002-5
- Loading: 10.0 kN/m² (Loading Bay)
- Cladding: None
- Ties: Other

One platform at 10.0 kN/m²

Dimensions

Description:	Birdcage
Quantity:	1
Length:	2.7m
Width:	2.4m
Height:	4.3m
Height Band:	0
Boarded Lifts:	1
Total Lifts:	3

Please note all inside boards will have a loading limit of 0.75 kN/m². All anchors, where installed and where required, have been tested in accordance with manufacturer recommendations and / or NASC TG 4:11

Contract

Site Instruction Reference: 2563

Site Instruction Received From: Matt Hunt

Contract Price: **£ 982.06**

Hire Period: **2 Weeks**

Extra Hire Price: **£ 14.11 pw**

Handover

The scaffold as described above has now been completed and complies with the requirement of The Work at Height Regulations 2005 and the current issue of the NASC TG20 and must only be used and loaded in accordance with the above specification.

Acceptance Of The Scaffold

As authorised signatory's for '**First County Scaffolding**', I confirm that the scaffold has been completed in accordance with the specifications and regulations detailed above.

Name: Gary Hills

Date: 02/01/19

Signature:



Time: 18:15

As authorised signatory's for '**ABC Builders**', I confirm that the scaffold has been completed in accordance with the specifications and regulations detailed above.

Name: James Smith

Date: 02/01/19

Signature:



Time: 18:15

Important Health and Safety Information

In accordance with **The Work at Height Regulations 2005** this scaffold must be inspected by the **USER** and a record maintained of the inspection as follows:

- Before being taken into use for the first time
- After any event likely to have affected its strength or stability
- After substantial addition, dismantling or other alterations
- At regular intervals not exceeding 7 days

Appendix



Variation: 27/10/2018